


LD2 System, Tail Assembly, Cryo-Connection Box

Cam Marshall
Engineering Division

2020-01-31





TOPICS

- Overview of components
- Overview of site
- Recap of prior reviews, and present Status
- Challenges
- Upcoming Milestones to meet
- Manpower situation
- Safety

Overview of system components

(3d Solidworks Models will be presented here)





1A-T1 lies beneath

Edge of 1A blocks

Existing UCN area

Space is Limited


"New" Cryostat PIT

Target Pit

EDM Area

Very Limited Space

M-11



Recap of Prior Meetings

2017 EAC Tokyo

- Basic LD2 concept was in place, but not presented.
- Timeline for development was presented

2018 CDR KEK

- LD2 concept presented
- Basic gas schematic, Cooling design, and initial vessel concept presented.

2020 Status overview

- 2017 Timeline was not met due to unplanned Engineering input to:
 - He-II source Development
 - Existing beamline (handover to other groups did not occur)
 - Vertical source UCN experiments to verify designs for new source.
- 2020 Status
 - Process Schematic Complete
 - Heat load Calculations 90%
 - Tail vessel Engineering 90%
 - Cryo-Box Engineering 90%
 - Moderator/Graphite Design 80%

Challenges

- Extremely Complicated “Tail Vessel” assembly.
- High radiation environment
- Achieving High Strength but Low Mass
- UCN compatible surfaces
 - Avoidance of Bends, Gaps, Bellows.
- Minimized length to experiment
- Achieving shielding, but allowing accessibility.

Configuration Details

Deuterium Escape pipe


He-II space
(27L + 50 = 87L)

Liquid Deuterium Moderator
(125 Liters)


He-II 20 Shield & vacuum Separator

Outer Vacuum Wall

D2 90K Shield



Mechanical Layout



Engineering Requirements

- Materials to have low Neutron absorption
 - Low loss of UCN neutrons= Higher cold neutron flux in production volume
 - Lower heat input to cryogenics
 - Less activated material = lower dose to personnel
- Requires High strength vs Low mass

Materials Explored> Beryllium, Magnesium, AlBeMet

- All good for physics.
 - Avoided due to either welding difficulty, Cost, and or time to develop
-
- 2219-T6 chosen for vessels for lowest mass and highest post-weld strength
 - 5083-H16 chosen where mass not as critical (Cryo-Connection box)
 - Structures to be analysed for all conditions of operation
 - Temperature & pressure extremes.
 - As installed condition (considering weld tempers)
 - Service of high activated parts to be avoided
 - Deuterium cavities to be designed for potential explosion pressures
 - For ASME pressure vessel code 3:1 safety factor is required

Safety Statements

- Redundancy.
 - Beyond mechanical safety factors, where a failure would risk personnel, three levels of failure are required before a dangerous event takes place
- Design will be compliant with Canadian Codes
 - Fire, Building, Pressure Vessel, Piping, Electrical, Radiological
- Design will be reviewed
 - ASME certified pressure vessel company.
 - Design and installation reviewed by TSBC
 - Offsite Hydrogen handling experts.
 - Triumph Onsite Technical reviews.
- Procedures & Training
 - All work carried out is driven by written & reviewed procedures.
 - Emergency procedures in place
 - Personnel must receive adequate training from a qualified person.

Heat Loads (for Tail, Cryo-Box, and Guide)

The most significant loads from Neutron, Gamma, and Beta-Decay


- Wall 1 & contained Helium = 8.1 W @ 1K (cooled by He-II system)
- Wall 2 (Vacuum Separator) = 9.9 W @ 20K (cooled by He-II system)
- Wall 3 & 4 & contained LD2 = 63 W @ 20K (Cooled by GM cooler)
- Wall 5 (Thermal Shield) = 6.6 W @ 90K (Cooled by He-II system)
- Wall 6 (Outer Vacuum Can) = 26 W @ 300K (Cooled by ambient convection)

Static Heat loads

- Surface emissivity dramatically effects the heat load
- Although radiation resistant MLI was planned but questioned for not knowing the end point temperature of the individual layers under high Neutron flux.
- Fall back is to polish the surfaces, and keep under an inert atmosphere.


Static Heat Loads

- Wall 1 & Guide = up to 1 W (Funneling most significant)
- Wall 2 (Vacuum Separator) = 9.9 W @ 20K (cooled by He-II system)
- Wall 3 (outer LD2) = xx W @ 20K (Cooled by GM cooler)
- Wall 4 (Thermal Shield) = 11 W (insulated) 25 W (polished bare), 76W (degraded)(Cooled by He-II system)




Vessel Engineering (Peak pressure loading Results)

4ksi peak, 1ksi ave.




Wall 1

12ksi peak, 6ksi ave.




Wall 2

22ksi peak, 15ksi ave




Wall 3

22ksi peak, 18ksi ave.




Wall 4


20ksi peak, 9ksi ave.




Wall 6




FOS 7.9 :1




FOS 3.2:1



3 FOS 3.0 :1




4 FOS 2.7 :1




6 FOS-ys 2.5 :1

Red= Limit (3.0), Yellow=Optimal(3-3.5), Orange=(3.5-4), L-Blue= (4-5), Dark Blue (>5) (over- designed)
Looking for Yellow or Orange for optimized Vessel


Triumph Site



Simplified Deuterium Schematic- (more detail see TNS0002)




Thermo-Syphon cooling system



Cooling System

Cryo-Mech AL630 GM Cooler (Capacity = 100W @ 20K
UCN Predicted load = 66 Watts(Peak) @ 20K

AL630 Cryorefrigerator Capacity Curve



Upcoming Milestones

- 1) Design Registration with TSBC – Mid March?
- 2) Local Technical reviews
 - Remote handling Design for target pit – Mid Feb?
- 3) Expert Technical Review – Mid to end of March?
 - ASME Vessel design – Currently under review by external company
- 4) Material & Process Strength Verification - By end of March?
 - Material alloy & strength as received
 - Welding procedure development
 - Weld quality (Porosity & leaks)
 - Post weld strength achieved.
- 5) Start Tail Vessel Machining - end of April?
- 6) Start Tail Vessel welding – May 1 ?
- 7) Start Cryo-box welding – September?
- 8) LD2 Cryostat manufacture – November?

Manpower

- Engineering
 - C. Marshall (Cryo and Stress Design, Source/LD2/Cryo-box)
 - PVEng (Contract ASME code verification)
 - D. Rompen (Manipulator Rail design, Cryo-Pit access, and Jigs)
 - S. Horn detail drafting
 - M. Lenkowski (Graphite & D2O assembly design, later Cryo warmup panel)
 - S. Lan (Co-op, Stress analysis)
 - M. Good (hope to utilize for some design work, and later Tech work)
 - B.Richert (hope to use for extraction fans, and ducting)
- Manufacture
 - KALTECH (offsite contract)
 - N. Theim (Triumpf Welding, and leak checks)
 - T.B.D. (Assembly/Thermal cycling/leak checking)

Upcoming bottlenecks


- Designer/Drafting – One needed now, plus one more in a month
- Mechanical Tech
 - Assembly (Tail Build up) – May 2020
 - Disassembly (Area & Vert. Source) - starting Nov 2020
 - Assembly Jan 2021 – Two Mechanical Techs min.

Commissioning

- Thermal cycling, Leak checks and radiograph testing prior to commission
- Full cryogenic test with heater simulation of beam load
- Operating and Emergency procedures in place
- Preliminary operator training complete
- All controls operational
- All system faults repaired
- He-II system tested and fault free before proceeding to beam run.

Thank you

Backup 1



Recovery Path (A-B)
 2" hose x 2m
 2" pipe x 70 meters
 2 x 3m parallel branch
 7 x 2"-90deg ells

General Notes
 - Any changes to process must be noted on this drawing


Normal valve position may mean either full position, or for manual valves normal running position

- Gas Sensor
- Detector
- Pressure Switch
- Temperature Sensor
- Level Probe/Sensor

REV	DATE	LOG	REVISION DESCRIPTION	BY	APP'D
1					

ALL DIMS IN INCHES

DATE: May/16/2016



Backup 3

