

# Status of RAON

**Seung-Woo HONG**  
Institute for Rare Isotope Science

**WG9, IUPAP**  
**June 3, 2023**

# Outline


**I. Introduction to RAON**

**II. Current Status of the Facility**  
(Accelerator systems and Experimental systems)

**III. Summary**

# 라온 -> RAON -> Rare isotope Accelerator complex for ON-line experiments

<b>Goal</b>	To build a heavy ion accelerator complex, RAON, for rare isotope science research
<b>Period</b>	1 <sup>st</sup> Phase: 2011.12 - 2022.12 R&D for the 2 <sup>nd</sup> Phase: 2022.12 - 2025.12
<b>Budget</b>	~\$ 1.4 B (Facilities ~ \$ 0.5 B; Land, Bldgs & Utilities ~ \$ 0.9 B) * includes initial experimental apparatus




# Where is RAON?





# Bird's-eye-view of RAON

- Accelerator System
- RI production System
- Conventional Utilities
- Experimental System




Area of the land ~ 1M m<sup>2</sup>

# Accelerator System




※ SCL1 is postponed.


# Accelerator System



## SCL3





## SCL2



# Injector System

- **Two ECR-IS on high voltage platforms**
  - 14.5 GHz ECR ion source
  - 28 GHz superconducting ECR ion source
- **LEBT ( $E = 10 \text{ keV/u}$ )**
  - 10 keV/u, Dual bending magnet
  - Chopper & Electrostatic quads, Instrumentation
- **RFQ ( $E = 500 \text{ keV/u}$ )**
  - 81.25 MHz, Transmission Eff.  $\sim 98\%$
  - CW RF Power 94 kW (SSPA: 150 kW)
- **MEBT ( $E = 500 \text{ keV/u}$ )**
  - Four RF bunchers (SSPA: 20, 15,  $2 \times 4$  kW)
  - Simple quadrupole magnets, Instrumentation





# Cryogenic System

- SCL3 cryoplant (4.2 kW @ 4.5 K)



Compressors and Oil Removal System (WCS)

Cold Box(CB)

- SCL2 cryoplant (13.5 kW @ 4.5 K)



Compressors and Oil Removal System (WCS)




Cold Box (CB)

(Left warm side, right – cold side)

SCL3 Cryoplant was commissioned in Aug 2022

## ■ Cryogenic Distribution System

- All QWR VBx are installed and assembled (VBx-VBx, VBx-CM).
- All HWR VBx are installed and assembled @ SCL3.
- Cryogenic transfer Lines are installed
- SSR1 VBx : 23 ea, SSR2 VBx : installed



SCL3 Cryoplant and CDS were commissioned in Aug 2022


# Assembly of SCL<sub>3</sub> linac in the tunnel

## (Cryomodule + Warm section) + (Cryomodule + Warm section)

- Cryomodule & Warm section is clean-assembled in the clean booth in the tunnel
- Total particle counts(size=0.5um above/10 mins) were less than 30 counts




# Superconducting linac SCL3 (tunnel and gallery)



QWR & HWR Cryomodules



Cryogenic Distribution to Cryomodules




Clean beam line assembly




CM/Cryogenic Control Rack and SSPA

Installation completed in 2021 and beam commissioning finished in May 2023


# The 1st SCL3 Beam Commissioning (Oct. 7, 2022)




Ar<sup>9+</sup> beams accelerated by QWR #1~#5 on Oct 7, 2022



# The 2nd SCL3 Beam Commissioning (Dec. 16, 2022)



**Ar<sup>9+</sup> beams accelerated by QWR #1~#22 on Dec 16, 2022**






# Status of Accelerator Commissioning

- **Injector beam commissioning completed, achieving machine setting and key measurements :**
  - measured beam parameters (emittance, Twiss parameters, beam sizes, etc.)
  - capable of controlling LEBT and MEBT beam optics freely as needed
  - achieved beam transmission of 95% max (routinely > 90%)
  - machine verification including diagnostics devices
- **As soon as the cryoplants started operation, it took just one month to cool the linac and transmit the RF.**
- **Linac (SCL3) beam commissioning was successfully done**
  - beam commissioning of QWR section in Dec. 2022
  - beam commissioning of HWR section in May 23, 2023
  - **Ar<sup>9+</sup> delivered to KoBRA target in May 31, 2023**
- **SCL3 warm-up and maintenance from June, 2023**
- **Beam delivery to experiments (KoBRA) in early 2024**




# Uniqueness of RAON : RIB Production

	KoBRA	ISOL	IF Separator
RIB Production & Acceleration Mode	ECR (SIB) → SCL3 → KoBRA production target	Cyclotron (p) → TIS (RIB) → SCL3	ECR (SIB) or ISOL (RIB) → SCL3 → SCL2 → IF (RIB)
Production Mechanism	Direct reactions & Multi Nucleon Transfer	p induced fission of U	Projectile Fragmentation (U fission)
RIB Energy	< a few tens of MeV/u	> a few keV/u	< hundreds of MeV/u
	(Under commissioning)	(Under commissioning)	(Not ready)



# Expected RIs from RAON



RAON is expected to access more neutron-rich regions of the nuclear chart

# ISOL System

## Target ion Source

20 keV,  $^{132}\text{Sn}^{1+}$

## Pre - Separator

$m/\delta m = 400$

## RFQ Cooler


$3\pi\text{mm mrad}$ ,  $< 5\text{eV}$

## EBIS

10 keV,  $^{132}\text{Sn}^{33+}$


## Post linac

Charge state  $n+$




- In 2021, ISOL beam lines were commissioned with a Cs source
- In 2023, ISOL system was commissioned with SiC target

- **Driver beam** : proton  $35 < K < 70$  MeV, up to 70 kW
- **Target** : SiC, BN, MgO, LaC<sub>2</sub>, UC<sub>x</sub>, CaO, BeO, etc
- **Ion Source** : Surface, RILIS, Plasma
- **RIB** :  $6 < A < 160$ ,  $10 < K < 80$  keV,  $10^8$  pps(Sn),  $> 90\%$  purity @Exp.
  - incident to RFQ with 10 keV/u for post acceleration
  - fully remote handling maintenance system with TIS modularization




# ISOL System

## ISOL Experiment Hall




- Driver beam : proton 35 ~ 70 MeV, up to 70 kW
- Target : **SiC**, BN, MgO, LaC<sub>2</sub>, UCx, CaO, BeO, etc
- Ion Source : **Surface, RILIS**, Plasma
- RIB :  $6 < A < 160$ ,  $10 < K < 80$  keV,  $10^8$  pps(Sn), >90% purity @Exp.
  - incident to RFQ of post accelerator 10 keV/u
  - full remote maintenance system with TIS modularization




- ISOL beam lines including sub-systems were commissioned with a Cs ion source in Dec 2021
- **RI beam commissioning using SiC target (March 2023)**

# First ISOL Beam Commissioning with RIB ( $^{21}, ^{22}, ^{24}, ^{25}\text{Na}$ )

## The first RI Production and transport at ISOL on March 3, 2023



## The measured half-lives of Na isotopes by using PMT & Scintillators



Si- 22 29ms	Si- 23 42.3ms	Si- 24 140.5ms	Si- 25 220ms	Si- 26 2.2453s	Si- 27 4.15s	Si- 28 92.223	Si- 29 4.685	Si- 30 3.092	
Al- 21 p 6.4E-22s	Al- 22 91.1ms	Al- 23 446ms	Al- 24 2.053s *130.9ms	Al- 25 7.183s	Al- 26 71.7E5y	Al- 27 100	Al- 28 2.245m	Al- 29 6.56m	
Mg- 19 4.0ps	Mg- 20 90.8ms	Mg- 21 122ms	Mg- 22 3.8755s	Mg- 23 11.317s	Mg- 24 78.99	Mg- 25 10.00	Mg- 26 11.01	Mg- 27 9.458m	Mg- 28 20.915h
Na- 18	Na- 19 p 150ns	Na- 20 447.9ms	Na- 21 22.49s	Na- 22 2.6027y	Na- 23 100	Na- 24 14.997h *20.18m	Na- 25 59.1s	Na- 26 1.077s	Na- 27 301ms
Ne- 17 109.2ms	Ne- 18 1.6654s	Ne- 19 17.22s	Ne- 20 90.48	Ne- 21 0.27	Ne- 22 9.25	Ne- 23 37.24s	Ne- 24 3.38m	Ne- 25 602ms	Ne- 26 197ms
F- 16 11E-19s	F- 17 1.075m	F- 18 1.830h	F- 19 100	F- 20 11.163s	F- 21 4.158s	F- 22 4.23s	F- 23 2.23s	F- 24 390ms	F- 25 80ms
O- 15 2.037m	O- 16 99.757	O- 17 0.038	O- 18 0.205	O- 19 26.88s	O- 20 13.51s	O- 21 3.42s	O- 22 2.25s	O- 23 97ms	O- 24 65ms
N- 14 99.636	N- 15 0.364	N- 16 7.13s	N- 17 4.173s	N- 18 619ms	N- 19 271ms	N- 20 130ms	N- 21 83.0ms	N- 22 24ms	N- 23 14.1ms

# Second ISOL Beam Commissioning with RIB ( $^{26}\text{mAl}$ )




## ● Experimental results

The second RI Production on May 23, 2023

- Proton beam 70 MeV, 1.2  $\mu\text{A}$
- SiC target temperature  $\sim 1,400^\circ\text{C}$  (Ta heater ohmic heating 1.8 kW)
- Measured RIs (so far June 1)

	Si- 22 29ms	Si- 23 42.3ms	Si- 24 140.5ms	Si- 25 220ms	Si- 26 2.2453s	Si- 27 4.15s	Si- 28 92.223	Si- 29 4.685	Si- 30 3.092	
	Al- 21 6.4E-22s	Al- 22 91.1ms	Al- 23 446ms	Al- 24 2.053s *130.9ms	Al- 25 7.183s	Al- 26 71.7E5y	Al- 27 100	Al- 28 2.245m	Al- 29 6.56m	
	Mg- 19 4.0ps	Mg- 20 90.8ms	Mg- 21 122ms	Mg- 22 3.8755s	Mg- 23 11.317s	Mg- 24 78.99	Mg- 25 10.00	Mg- 26 11.01	Mg- 27 9.458m	Mg- 28 20.915h
	Na- 18 1.3E-21s	Na- 19 p 150ns	Na- 20 447.9ms	Na- 21 22.49s	Na- 22 2.6027y	Na- 23 100	Na- 24 14.997h *20.18ms	Na- 25 59.1s	Na- 26 1.077s	Na- 27 301ms
6	Ne- 17 109.2ms	Ne- 18 1.6654s	Ne- 19 17.22s	Ne- 20 90.48	Ne- 21 0.27	Ne- 22 9.25	Ne- 23 37.24s	Ne- 24 3.38m	Ne- 25 602ms	Ne- 26 197ms



→  $^{26}\text{mAl}$



< Measurement results using scintillator + PMT >





# Second ISOL Beam Commissioning with RIB ( $^{20}\text{Na}$ )

- Measured results of  $^{20}\text{Na}$  (half-life : 0.4479 s)



< Measurement result of  $^{20}\text{Na}$  using scintillator + PMT >

- Na RIs detected by HPGe at RIID




# KoBRA spectrometer

**KoBRA**(**K**orea **B**road acceptance **R**ecoil spectrometer and **A**pparatus)

Multipurpose spectrometer for **nuclear structure** and **nuclear astrophysics** using stable or RI beams in the energy range of 1~40 MeV/u

- RI production at a few MeV/u and 20 ~ 40 MeV/u using a stable beam from ECR-IS
- Recoil mass spectrometer (<a few MeV/u) for direct measurement of the radiative capture process, using RI beams from ISOL

Magnetic rigidity	0.25 – 3.0 Tm
Angular acceptance	80 mrad (H) 200 mrad (V)
Momentum acceptance	8%
Momentum resolving power at F1	2100 at 2 mm beam size
Mass resolving power (with Wien filter)	750 at 2 mm beam size
Beam swinger	up to 12 degree for 3 Tm
High order correction	up to 4 <sup>th</sup> order
Degrader at F1	Homogeneous




Wien Filter image From JW Hwang of CENS/IBS




# First production of RIs at F3 of KoBRA spectrometer (Ar + C)

Particle identification with the first KoBRA beam commissioning  
(2023.06.01)



# Other Experimental Systems



All exp. systems are installed and machine-commissioned by 2022

## MOUs with 17 International Institutes



# Summary

- The beam commissioning of accelerator systems is done.
- Initial beam commissioning of the KoBRA spectrometer is done.
- NDPS is expected to be prepared for use in 2024  
Fission experiments are planned.
- Candidates of early stage experiments are under discussion with users.
- Beams will be provided to domestic users first in early 2024.
- The first PAC may be held in late 2024.
- RAON will provide new opportunities not only in nuclear physics, but also in nuclear data and other applications.
- International collaboration has been essential.
- Hope to provide beams to the international users soon.

# 17<sup>th</sup> international Symposium on Nuclei in the Cosmos



Sep. 17 - 22, 2023  
Institute for Basic Science, Daejeon, Korea



- The 17<sup>th</sup> international symposium on Nuclei in the Cosmos
  - ☞ **September 17(Sun) - 22(Fri), 2023**
  - ☞ **IBS, Daejeon, Korea**
  - ☞ **<https://indico.ibs.re.kr/event/nic2023>**
- There will be an “NIC school” from Sep. 11 to 15.