

The Current Status of the TUCAN Ultracold Neutron Source

SHAWN STARGARDTER

SUNDAY, FEBRUARY 13, 2022



TUCAN

TRIUMF Ultra Cold
Advanced Neutron source

Summary

UCN Production

The TUCAN source



Progress of Cryogenic Subsystems

- He Cryostat
- ^3He Heat Exchanger
- ^3He Supply
- LD2 Cryostat
- He Pumps

Conclusions

UCN Production

- UCN's produced by downscattering cold neutrons in superfluid helium
- Maximizing UCN output depends on minimizing UCN guide temperature (losses $\sim T^7$)



TRIUMF Ultracold Neutron Source


Designed to improve UCN production rate compared to the prototype:

- Beam power: $1\mu\text{A} \rightarrow 40\mu\text{A}$ beam power
- UCN production rate: $3.2 \times 10^4 \rightarrow 1.5 \times 10^7 \text{ UCN/s}$
- UCN density: $9 \rightarrow 4.7 \times 10^3 \text{ UCN/cm}^3$

First experiment: Measurement of the neutron EDM to a precision of 10^{-27} e cm




First UCN production target: 2023

The TUCAN (TRIUMF Ultra-cold Advanced Neutron) Source



He Cryostat

- He cryostat arrived from Japan in August, 2021
- 10W of cooling at $\approx 0.9\text{K}$ via evaporative cooling of ^3He
- Successfully cooled to 1.4K during cooldown in Japan in 2020
- **Currently undergoing leak testing, LHe cooldown in April**



^3He Heat Exchanger (HEX1)

HEX1 is responsible for cooling the He-II in the UCN guide.

Two models under consideration:



- Vertical fin (shown in figure)
- Cylindrical fin

Vertical fin has advantages, including

- Improved critical flux
- Reduced ^3He volume required to operate

Currently undergoing detailed design in Japan

Scheduled for delivery in October 2022



S. Kawasaki. Helium Cryostat Report, Jan. 2022

^3He Supply

Large volume of ^3He required: up to 550 standard litres.

^3He price between \$2000 - \$3000 per standard litre!

~48L of ^3He at 90% purity has been recovered using a dilution refrigerator

- Also have 110L from the prototype source

Negotiations to purchase the remaining required ^3He are ongoing





LD₂ cryostat

LD2 cryostat is a single phase thermosyphon loop cooled by a GM cryocooler.

Simulations demonstrate:

- Flow equilibrium ~ 10000 s (3 hrs)
- Mass flow rate ≈ 30 g/s
- Insensitivity to beam duty cycle (25%)
- High sensitivity to system pressure losses

Cryocooler has arrived, currently undergoing detailed mechanical design



K. Augusto, UW

He Pumps

- ^3He and ^4He pumped in two stages:
 - WZ2001A Busch vacuum Panada booster
 - NS0600C Busch Cobra screw compressor


Pumps configured to deliver:

$0.57 \text{ g/s} \left(4650 \text{ m}^3/\text{hr} \right) ^3\text{He}$

$0.607 \text{ g/s} \left(1900 \text{ m}^3/\text{hr} \right) ^4\text{He}$

- Mechanical, electrical and controls installation in progress.

Pump commissioning tests to begin in March or April



Conclusions

- TUCAN Collaboration aims to create a UCN source productive enough to enable the measurement of the nEDM to a precision of 10^{-27} e cm
- He cryostat currently undergoing leak checks, will be cooled with LHe in April
- ^3He heat exchanger undergoing detailed mechanical design, scheduled to arrive in October 2022
- $\sim 150\text{L}$ ^3He has been recovered, purchase of remainder in progress
- Mechanical design of LD_2 cryostat in progress, simulations are encouraging
- ^3He and ^4He pump installation in progress. Commissioning tests to begin in March or April
- First UCN production anticipated in 2023

Questions?

Thank You!